

SOP-OPS-030 Crude Distillation Unit Start-up Checklist

Revision E · Owner: Technical Services · Classification: Internal

1. Pre-start checks

Confirm all blinds are removed as per the blind list, all PSVs are in service, and the flare system is lined up.

2. Heating

Raise the furnace outlet temperature at no more than 50 degC per hour until 250 degC, then at no more than 30 degC per hour to operating temperature.

3. Column

Establish reflux before drawing side products. Keep the overhead drum level between 40 and 60 percent.